


Summary Phase-1 Version 2 Baselined 18-Mar-2026

ID	Task Name	Duration	Start	Finish	% Complete	Timeline																											
						Jan '26	Feb '26	Mar '26	Apr '26	May '26	Jun '26	Jul '26	Aug '26																				
1	<b>Phase-1 Project Start</b>	0 days	Mon 1/5/26	Mon 1/5/26	0%	◆ 1/5																											
2	<b>Phase-1 Integrated Project Plan Baselined</b>	7 days	Mon 1/5/26	Tue 1/13/26	100%	█ 100%																											
17	<b>Geologist Under Contract</b>	73 days	Mon 1/5/26	Wed 4/15/26	84%	█ 84%																											
18	Draft Geologist Contract/SOW Completed	2 days	Wed 1/14/26	Thu 1/15/26	100%	█ 100%																											
19	Geologist Selected	14 days	Mon 1/5/26	Thu 1/22/26	100%	█ 100%																											
20	Geologist SOW Negotiated	11 days	Fri 1/23/26	Fri 2/6/26	100%	█ 100%																											
21	Geologists Contract Executed	6 days	Mon 2/9/26	Mon 2/16/26	100%	█ 100%																											
22	Site Surveys & Soil Samples	1 day	Wed 2/25/26	Wed 2/25/26	100%	█ 100%																											
23	Data Modeling & Analysis	30 days	Thu 2/26/26	Wed 4/8/26	80%	█ 80%																											
24	Prioritized Sites Identified	0 days	Wed 4/8/26	Wed 4/8/26	0%	◆ 4/8																											
25	Test Site Report Received	5 days	Thu 4/9/26	Wed 4/15/26	0%	█ 0%																											
26	<b>Test Well Drilling Company On Contract</b>	62 days	Fri 2/20/26	Mon 5/18/26	4%	█ 4%																											
27	Contract & SOW Completed	2 days	Fri 2/20/26	Mon 2/23/26	100%	█ 100%																											
28	Request for Quotes Submitted to Drilling Companies	3 days	Tue 3/17/26	Thu 3/19/26	0%	█ 0%																											
29	Quotes Received & Evaluated	10 days	Fri 3/20/26	Thu 4/2/26	0%	█ 0%																											
30	Drilling Company Contract Executed	2 days	Fri 4/3/26	Mon 4/6/26	0%	█ 0%																											
31	Drilling Company Lead Time Completed	30 days	Tue 4/7/26	Mon 5/18/26	0%	█ 0%																											
32	<b>Property Owners Permission &amp; LOA Received</b>	31 days	Thu 4/9/26	Thu 5/21/26	0%	█ 0%																											
33	Property Owner LOA Generated	20 days	Thu 4/9/26	Wed 5/6/26	0%	█ 0%																											
34	LOA Submitted to Property Owner	1 day	Thu 5/7/26	Thu 5/7/26	0%	█ 0%																											
35	LOA Negotiated & Executed	10 days	Fri 5/8/26	Thu 5/21/26	0%	█ 0%																											
36	<b>Permits Approved</b>	10 days	Fri 5/22/26	Thu 6/4/26	0%	█ 0%																											
37	Permit Research & Reports Completed	2 days	Fri 5/22/26	Mon 5/25/26	0%	█ 0%																											
38	Application Submitted to CTGWCD	1 day	Tue 5/26/26	Tue 5/26/26	0%	█ 0%																											
39	CTGWCD Application Review Period	7 days	Wed 5/27/26	Thu 6/4/26	0%	█ 0%																											
40	CTGWCD Permit Approved	0 days	Thu 6/4/26	Thu 6/4/26	0%	◆ 6/4																											
41	<b>Test Well Approved By Board</b>	7 days	Wed 5/27/26	Thu 6/4/26	0%	█ 0%																											
42	Board Meeting Scheduled & Agenda Published	3 days	Wed 5/27/26	Fri 5/29/26	0%	█ 0%																											
43	Phase-1 Financial Analysis Updated	5 days	Wed 5/27/26	Tue 6/2/26	0%	█ 0%																											
44	Test Well Plan Updated	2 days	Wed 6/3/26	Thu 6/4/26	0%	█ 0%																											
45	Board Approves Test Well	0 days	Thu 6/4/26	Thu 6/4/26	0%	◆ 6/4																											
46	<b>Test Well Completed</b>	20 days	Fri 6/5/26	Thu 7/2/26	0%	█ 0%																											
47	Test Site Prepared	0.5 days	Fri 6/5/26	Fri 6/5/26	0%	█ 0%																											
48	Drilling Rig Setup Completed	1 day	Fri 6/5/26	Mon 6/8/26	0%	█ 0%																											
49	Drilling & Casing to 200' Completed	5 days	Mon 6/8/26	Mon 6/15/26	0%	█ 0%																											
50	Post Drilling Pump & Equip Installed	0.5 days	Mon 6/15/26	Mon 6/15/26	0%	█ 0%																											
51	36-Hour Drawdown & Recovery Test Completed	60 hrs	Tue 6/16/26	Thu 6/25/26	0%	█ 0%																											
52	Neighboring Well Interference Test Completed	2 days	Thu 6/25/26	Mon 6/29/26	0%	█ 0%																											
53	Drilling Rig Teardown Completed	0.5 days	Mon 6/29/26	Mon 6/29/26	0%	█ 0%																											
54	Site Cleanup & Restoration Completed	3 days	Tue 6/30/26	Thu 7/2/26	0%	█ 0%																											
55	<b>Water Quality Tests Completed</b>	22 days	Thu 6/25/26	Mon 7/27/26	0%	█ 0%																											
56	Biological Tests Completed	5 days	Thu 6/25/26	Thu 7/2/26	0%	█ 0%																											
57	Chemical Tests Completed	10 days	Thu 6/25/26	Thu 7/9/26	0%	█ 0%																											
58	Corrosion Tests Completed	2 days	Thu 6/25/26	Mon 6/29/26	0%	█ 0%																											

Summary Phase-1 Version 2 Baselined 18-Mar-2026

ID	Task Name	Duration	Start	Finish	% Complete	Timeline																																	
						Jan '26	Feb '26	Mar '26	Apr '26	May '26	Jun '26	Jul '26	Aug '26																										
59	Radionuclide Test Completed	20 days	Thu 6/25/26	Thu 7/23/26	0%	28	4	11	18	25	1	8	15	22	1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	5	12	19	26	2	9	
60	Free Ammonia and Field PH Test Completed	5 days	Thu 6/25/26	Thu 7/2/26	0%																																		
61	Well Test Report Received	2 days	Thu 7/23/26	Mon 7/27/26	0%																																		
62	Test Well Completed	0 days	Mon 7/27/26	Mon 7/27/26	0%																																		



Critical		Task Progress		Baseline		Summary		Inactive Task	
Critical Split		Manual Task		Baseline Split		Manual Summary		Inactive Milestone	
Critical Progress		Start-only		Baseline Milestone		Project Summary		Inactive Summary	
Task		Finish-only		Milestone		External Tasks		Deadline	
Split		Duration-only		Summary Progress		External Milestone			