

| Task Name  | Duration | Start       | Finish      | % Comp |
|--|----------|-------------|-------------|--------|
| <b>Phase-1 Project Start</b>                         | 0 days   | Mon 1/5/26  | Mon 1/5/26  | 0%     |
| <b>Phase-1 Integrated Project Plan Baseline</b>      | 7 days?  | Mon 1/5/26  | Tue 1/13/26 | 100%   |
| <b>Geologist Under Contract</b>                      | 73 days  | Mon 1/5/26  | Wed 4/15/26 | 86%    |
| Draft Geologist Contract/SOW Completed               | 2 days   | Wed 1/14/26 | Thu 1/15/26 | 100%   |
| Geologist Selected                                   | 14 days  | Mon 1/5/26  | Thu 1/22/26 | 100%   |
| Geologist SOW Negotiated                             | 11 days  | Fri 1/23/26 | Fri 2/6/26  | 100%   |
| Geologists Contract Executed                         | 6 days   | Mon 2/9/26  | Mon 2/16/26 | 100%   |
| Site Surveys & Soil Samples                          | 1 day    | Wed 2/25/26 | Wed 2/25/26 | 100%   |
| <b>Data Modeling &amp; Analysis</b>                  | 30 days  | Thu 2/26/26 | Wed 4/8/26  | 85%    |
| Prioritized Sites Identified                         | 0 days   | Wed 4/8/26  | Wed 4/8/26  | 0%     |
| Test Site Report Received                            | 5 days   | Thu 4/9/26  | Wed 4/15/26 | 0%     |
| <b>Test Well Drilling Company On Contract</b>        | 62 days  | Fri 2/20/26 | Mon 5/18/26 | 11%    |
| Contract & SOW Completed                             | 2 days   | Fri 2/20/26 | Mon 2/23/26 | 100%   |
| Request for Quotes Submitted to Drilling Companies   | 3 days   | Tue 3/17/26 | Thu 3/19/26 | 100%   |
| <b>Quotes Received &amp; Evaluated</b>               | 10 days  | Fri 3/20/26 | Thu 4/2/26  | 0%     |
| Drilling Company Contract Executed                   | 2 days   | Fri 4/3/26  | Mon 4/6/26  | 0%     |
| Drilling Company Lead Time Completed                 | 30 days  | Tue 4/7/26  | Mon 5/18/26 | 0%     |
| <b>Property Owners Permission &amp; LOA Received</b> | 31 days  | Thu 4/9/26  | Thu 5/21/26 | 0%     |
| Property Owner LOA Generated                         | 20 days  | Thu 4/9/26  | Wed 5/6/26  | 0%     |
| LOA Submitted to Property Owner                      | 1 day    | Thu 5/7/26  | Thu 5/7/26  | 0%     |
| LOA Negotiated & Executed                            | 10 days  | Fri 5/8/26  | Thu 5/21/26 | 0%     |
| <b>Permits Approved</b>                              | 10 days  | Fri 5/22/26 | Thu 6/4/26  | 0%     |
| Permit Research & Reports Completed                  | 2 days   | Fri 5/22/26 | Mon 5/25/26 | 0%     |
| Application Submitted to CTGWCD                      | 1 day    | Tue 5/26/26 | Tue 5/26/26 | 0%     |
| CTGWCD Application Review Period                     | 7 days   | Wed 5/27/26 | Thu 6/4/26  | 0%     |
| CTGWCD Permit Approved                               | 0 days   | Thu 6/4/26  | Thu 6/4/26  | 0%     |
| <b>Test Well Approved By Board</b>                   | 7 days   | Wed 5/27/26 | Thu 6/4/26  | 0%     |
| Board Meeting Scheduled & Agenda Published           | 3 days   | Wed 5/27/26 | Fri 5/29/26 | 0%     |
| Phase-1 Financial Analysis Updated                   | 5 days   | Wed 5/27/26 | Tue 6/2/26  | 0%     |
| Test Well Plan Updated                               | 2 days   | Wed 6/3/26  | Thu 6/4/26  | 0%     |
| Board Approves Test Well                             | 0 days   | Thu 6/4/26  | Thu 6/4/26  | 0%     |
| <b>Test Well Completed</b>                           | 20 days  | Fri 6/5/26  | Thu 7/2/26  | 0%     |
| Test Site Prepared                                   | 0.5 days | Fri 6/5/26  | Fri 6/5/26  | 0%     |
| Drilling Rig Setup Completed                         | 1 day    | Fri 6/5/26  | Mon 6/8/26  | 0%     |
| Drilling & Casing to 200' Completed                  | 5 days   | Mon 6/8/26  | Mon 6/15/26 | 0%     |
| Post Drilling Pump & Equip Installed                 | 0.5 days | Mon 6/15/26 | Mon 6/15/26 | 0%     |
| 36-Hour Drawdown & Recovery Test Completed           | 60 hrs   | Tue 6/16/26 | Thu 6/25/26 | 0%     |
| Neighboring Well Interference Test Completed         | 2 days   | Thu 6/25/26 | Mon 6/29/26 | 0%     |
| Drilling Rig Teardown Completed                      | 0.5 days | Mon 6/29/26 | Mon 6/29/26 | 0%     |
| Site Cleanup & Restoration Completed                 | 3 days   | Tue 6/30/26 | Thu 7/2/26  | 0%     |
| <b>Water Quality Tests Completed</b>                 | 22 days  | Thu 6/25/26 | Mon 7/27/26 | 0%     |
| Biological Tests Completed                           | 5 days   | Thu 6/25/26 | Thu 7/2/26  | 0%     |
| Chemical Tests Completed                             | 10 days  | Thu 6/25/26 | Thu 7/9/26  | 0%     |
| Corrosion Tests Completed                            | 2 days   | Thu 6/25/26 | Mon 6/29/26 | 0%     |
| Radionuclide Test Completed                          | 20 days  | Thu 6/25/26 | Thu 7/23/26 | 0%     |
| Free Ammonia and Field PH Test Completed             | 5 days   | Thu 6/25/26 | Thu 7/2/26  | 0%     |
| Well Test Report Received                            | 2 days   | Thu 7/23/26 | Mon 7/27/26 | 0%     |
| Test Well Completed                                  | 0 days   | Mon 7/27/26 | Mon 7/27/26 | 0%     |

